


## Fire Pump Commissioning / Handing Over Report

stallation date:	41	Commissioning date:	29- june - 20
Fire Pump S	et , ,		
	Electric Motor Driv	en Pump	
	Diesel Engine Drive	in Pump	
	Jockey Pump		
ient Name:	AL HAMAD INTERNATIONAL		
roject Name:	AL HAMAD		
lient P.O. No.:	-		
		•	
onsultant Name:	NZ 4x	inexxing	
Nome			
Contractor Name:	120	neers Engineers	9
Representatives: Were the following present to witness t	he test:		
A. Client / Representative	PYes	□ No □ N/A	
B. Consultant / Representative		□ No □ N/A	
C. Contractor / Representative		□ No □ N/A	
	That the Testing 9 Comm	issian of Equipments & Entire System Is	: Satisfactory & in
Operation with Acceptable Condition		ission of Equipments & Entire System Is •	Satisfactory & III
CLIENT'S REPRESENTATIVE NAME & SIGNATURE		CONSULTANT'S REPRESENTATIVE N	AME & SIGNATURE
PUMP ROOM HAS BEEN H	ANDED OVER TO.	ZARA ENGINEERS REPRESENTATIVE N	NAME & SIGNATURE
TOMI NOOM TRADUCTION			,
		FAREED AHMED 03452365703	I EL
		03412365703	Tr
		0,1,2,	

Note: For Further Detail See Attached Reports



## COMMISSIONING REPORT

Fire Pump Startup/Commissioning & Sign with Witness			
Client: AL HAMAD INTERNALIONAL	Diesel Engine		
Consultant: N7 Enginerating	Shop/Serial number: F460 DWE		
Consultant: N7 Engineexs  Supplier: Zaxa Engineexs  Contractor:	Model or type		
Contractor: Plonery Engineering	Engine HP/KW: 12 H12		
AL HAMAD	Rated Speed: 2900 RPM		
Address: Phot No. 22 Clane 4 Ph6			
DHA			
Startup Date: 29-June -2022	Pressurization Pump (Jockey)		
	Pump: — End Suction Vertical		
Driver: Electric Motor Diesel Engine	Manufacturer: SFFECO		
	Shop/Serial number: LFGMJ01903		
Duty Fire Pump (Motor Driven)	Model or type GYR8-60		
Pump: — Pend Suction Vertical	Rated Flow: 22 GPM		
Manufacturer: SFFECO	Rated Pressure: 63AR		
Shop/Serial Number: LFH 10 7573	Rated Speed: 2900 RPM		
Model or type 5 FD 100 - 21 M 100	Cut In		
Rated Flow: 100 GPM	Cut Off BAR		
Rated Pressure: 6BAR	Suction From: Positive Suction Nagaitive Suction		
Rated Speed: 2900 RPM	PSV DETAIL:		
Cut In <u>4</u> BAR	PSV Istalled on Pump:- Yes No		
Cut OffBAR	PSV Rating:BAR		
Suction from: Positive Suction Nagaitive Suction	PSV Setting Pressure:BAR		
Standby Fire Pump (Engine Driven)	ZARA ENG. REPRESENTATIVE NAME & SIGNATURE		
	FARESD AHMED		
Pump: End Suction	0345-2365703		
Manufacturer: SFTECO	Handing Over (To Client)		
Shop/Serial number: F460DW6	Handing Over (To Client)		
	We hereby conform that the Testing & Commissioning Process of Fire Pumps has been Completed with Entire Satisfactory & it is working as Normal as Require.		
Rated Flow:			
Rated Pressure: 6 BAN  Rated Speed: 2900 RPM			
	Name: MOIN SAEED		
Cut Off / J BAR	1111 1 .		
	Signature/Date: Month 29/4/22		